

ARCTIC WATERS OIL TRANSFER

CHECKLIST FOR BARGE TRANSFERS

BARGE - PROCEEDURE	CHECK		SUPPLIER		RECIPIENT		COMMENTS
	YES	INITIAL	DATE	INITIAL	DATE		
1. Has the General Checklist for All Transfers been completed?							
2. Is the discharge pump as close as possible to suction pipe of the discharge tank?							
3. Check hard line hose between pump and tank (if fitted)?							
4. Check couplings on discharge between pump and recipient?							
5. Do not exceed the following: a) maximum list (P & S) b) maximum trim (FWD & AFT)							
6. Are barge tank diagrams and pipe schematics available?							
7. Are fenders between the barge and other vessel?							
8. Is barge equipment bonded to barge structure?							
9. Are fire screens installed in ullage openings?							
10. Are all valves closed and hoses stowed after completion of transfer?							